

Information on Financial progress of funds within the investment projects in the water sector for the first half of 2023

No.	Name of the Project	Total value of investment and loan funds (million dollars)	Financial progress from the beginning of the project	Plan for 2023	Plan for January-March	Practical progress for January-March	January-March, %
	Total:	1242,4	524,6	116,0	35,9	36,2	101%
1	Project of Rehabilitation of Amu-Bukhara Irrigation Systems with the Participation of Asian Development Bank (ADB) and Japan International Cooperation Agency (JICA)	309,7	250,9	17,0	10,1	10,3	102%
2	"Fergana Valley Water Resources Management. Phase-II" with the participation of the World Bank	144,9	97,1	12,3	4,6	4,7	102%
3	Project "Overhaul and Rehabilitation of Karshi Cascade Pumping Station (Phase 3)" with the participation of the Saudi Fund for Development	43,2	10,7	13,1	7,7	7,7	100%
4	"Modernization of 95 pumping stations in Bukhara, Navoi, Kashkadarya, Samarkand and Surkhandarya regions"	179,7	-	42,5	-	-	
5	Project "South Karakalpakstan water resources management improvement" with the participation of the World Bank	214,9	165,9	20,1	12,9	12,9	100%
6	The project "Modernization of 118 pump stations in Andijan, Namangan and Fergana regions" with the participation of the European Bank for Reconstruction and Development	200,0	-	4,8	-	-	
7	The project "Climate Adaptive Water Resources Management in the Aral Sea Basin Sector"	150,0	-	6,2	0,6	0,6	100%